



Commissioning Report

Customer _____ Today's Date _____
 Address _____ Installed Date _____
 Phone _____ Fax _____
 Dealer/Contractor _____ Phone _____ Fax _____
 Distributor/Branch _____ Phone _____ Fax _____

Installed Equipment

Indoor Unit: Blower Module Model: _____ S/N: _____ Cooling Module Model: _____ S/N: _____
 Heating Module Model: _____ S/N: _____ Electric Furnace Model: _____ S/N: _____
 Outdoor Unit Make/Model _____ Nominal Capacity: circle one tons kW Nominal SEER _____
 Installed Options: Filter Drier Low Ambient Control Mild Weather Kit (for heat pumps)
 Liquid Line (size, length) _____ Suction Line (size, length) _____

Duct System (Use back of sheet to sketch)

No. of outlets Avg. Length (ft.)(mm) _____
 Plenum Duct (size, length, type) _____
 Return Duct (size, length, description) _____

Field Measurements

Electrical: Amps: Volts: _____ Non-EC motor airflow (from amperage table): _____ circle one CFM L/s
 Total Airflow _____ circle one CFM L/s EC motor programmed airflow: _____ circle one CFM L/s
 Motor Model Number (See Nameplate) _____
 Plenum Static Pressure _____ circle one in. water Pa Where measured: _____ (min. of 24 inch [600 mm] from blower)
 Pressures: _____ circle one psig kPa Suction Line _____ Liquid Line _____ Location measured: OUTDOOR UNIT INDOOR UNIT
 Temperatures: _____ circle one °F °C Suction Line _____ Liquid Line _____ Location measured: OUTDOOR UNIT INDOOR UNIT
 Calculated from Sat. Temp: Superheat _____ Subcooling _____ Refrigerant Charge (lbs. oz.) _____
 Outdoor Ambient _____ Return Air _____ Supply Air _____ ΔT (coil) _____
 Water coil data: _____ circle one GPM L/s Water temperature (inlet/outlet): _____ / _____ circle one °F °C Glycol Percentage: _____


Comments: _____

Report Filed By: _____

***IMPORTANT* COMPLETELY FILL-IN BOTH SIDES OF THIS REPORT**

	Room					Required Room Load
--	------	--	--	--	--	--------------------

Duct Run		Duct Type‡	Duct Length, ft (mm)	Outlet Velocity, knots†	Calculate d Airflow‡, CFM (L/s)	Cooling	Heating
1							
2							
3							
4							
5							
6							
7							
8							
9							
10							
11							
12							
13							
14							
15							
16							
17							
18							
19							
20							
21							
22							
23							
24							
25							
26							



† Set the units on the Anemometer to Knots (or 100s of ft/min or m/s x 0.51). Refer to Technote 113.002 for more information.

‡ Airflow is by velocity method is determined by the following equations:

Type	Description	CFM	L/S
R2	Round, 2-inch (50 mm)	Knots x 2.77	Knots x 1.31
R2.5	Round, 2.5-inch (63 mm)	Knots x 3.0	Knots x 1.42
SL	Slotted, straight	Knots x 5.6	Knots x 2.64
SL90	Slotted, 90°	Knots x 5.53	Knots x 2.61

Alternately, airflow can be directly displayed without calculation by following the instructions in Technote 113.002.

Please make a sketch of the plenum system showing elbows, length and size of duct, and location of branch runs.